11	Work Carried out by the contractor during the original period stipulated in contract	60%
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	8 months.
15	Date of recommending time limit applied for	
16	Wheather the original application of contractor is enclosed	Enclosed.
17	Balance work remaining to be done	40%
18	Probable time required for completion of remaining work	July-2019
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	Issued.
21	Remarks of the AEE and the daily rate of penalty proposed	Since the works are related to building work, time consumption is more.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone

Scanned with CamScanner